

2010 – 2011 EVIAN, HPR ROOFING SCHEDULE

As of July 13, 2010

<u>BLDG. #</u>	<u>UNIT</u>	<u>DATE</u>
1	101-105	COMPLETE
2	106-113	COMPLETE
3	114-121	COMPLETE
4	122-129	COMPLETE
5	130-136	COMPLETE
6	137-144	COMPLETE
7	145-151	COMPLETE
8	152-158	COMPLETE
9	159-166	COMPLETE
10	167-171	COMPLETE
11	172-177	COMPLETE
12	178-185	August 9 – August 30, 2010
13	186-193	August 30 – September 20, 2010
14*	194-200	July 14 – August 9, 2010
15	201-208	September 20 – October 11, 2010
16	209-214	October 11 – November 1, 2010
17	215-221	November 1 – November 22, 2010
18	222-229	November 22 – December 13, 2010
19	230-237	December 13 – January 3, 2011
20	238-242	January 3 – January 24, 2011
21	243-248	January 24 – February 14, 2011
22	249-256	February 14 – March 7, 2011
23	264-271	March 7 – March 28, 2011
24	257-263	March 28 – April 18, 2011
25	272-278	April 18 – May 9, 2011
26	279-285	May 9 – May 30, 2011
27	286-293	May 30 – June 20, 2011
28	294-300	June 20 – July 11, 2011

*This building pushed ahead of schedule, due to fire on June 14, 2010.

This schedule is tentative.